

City of Wautoma, WI

CLIENT LIAISON:

Todd Trader, P.E.

Phone:

Cell: 715-305-0435

ttrader@msa-ps.com

RESIDENT PROJECT

REPRESENTATIVE:

Tom Hubbard

Cell: 715-491-3161

DATE:

November 11, 2016



PROJECT B: 2016 STREET IMPROVEMENTS

SUMMARY OF THIS WEEK'S CONSTRUCTION ACTIVITIES (WEEK OF NOVEMBER 7TH)

This week Kopplin & Kinas continued installing topsoil on North Oxford. They also prepped asphalt driveways on Mount Morris, between Hazel and Townline Road. Lastly, they installed an 18-inch storm sewer pipe from Mount Morris to Main Street, through the City owned property and completed all grading and ditching on the property.

Jim Fischer completed all concrete work on the project.

Guidelines Pavement Marking painted parking stalls on Sandcrest.

Northeast Asphalt completed all asphalt paving with the exception of driveways on North Oxford and one driveway on Sandcrest. This was due to uncured concrete limiting their access behind sidewalks. They plan to complete those driveways the week of November 14th.

SUMMARY OF NEXT WEEK'S CONSTRUCTION ACTIVITIES (WEEK OF NOVEMBER 14TH)

Next week Kopplin & Kinas will finish placement of topsoil on the project.

As mentioned above, Northeast Asphalt will complete the remaining asphalt driveways.

Highway Landscapers will be onsite next week working on site restoration to include reseeding and mulching.

By the end of next week all construction should be complete!